



Ida Street Paving Improvement Project

MID-JULY 2024 UPDATE:

PROGRESS REPORT:

- The watermain is complete along with new service lines and two (2) new fire hydrants.
- Once testing is complete the old watermain will be abandoned.
- Half of the ADA corner ramps have been constructed, the remaining ramps are estimated to be completed by the week of July 22nd.
- New curbs and sidewalk are being prepared for 3rd and 4th Avenue.

UPCOMING CONSTRUCTION?

- The storm system improvements are estimated to be completed by the week of July 22nd.
- Final grinding and overlay are scheduled for July 28th through July 30th.



FREE PUBLIC PARKING

- **Free public parking** is available on the corner of Florence St. and 2nd Ave. and behind the Stayton Municipal Court.

Visit our Projects page to stay up to date and learn more about our current and upcoming projects. Scan the QR code here - - - >

For additional questions, contact Public Works at (503) 769-2919.

